Manitoba

Innovation, Energy and Mines
Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 4/10 – January 18/10)

DRILLING ACTIVITY	to Jan. 18/10	To Jan. 19/09	2009 Total
Drilling Licences Issued	23	19	293
Licences Cancelled	0	0	13
Vertical Wells Drilled	4	2	53
Horizontal Wells Drilled	16	10	207
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	20	12	260
No. of Metres Drilled	35 823	22 446	482 963
Wells Re-entered	0	0	3
Wells Being Drilled	6	6	1
No. of Active Rigs	10	7	1
Wells Licenced but Not Spudded	47	41	52
Wells Completed as Potential Oil Wells	19	11	256
Wells Abandoned Dry	0	0	7
Wells Drilled but Not Completed	1	1	0
Other Completions	0	0	0
New Wells on Production	0	0	188

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	1	2	15
Licences Cancelled	0	0	0
Kilometers Licenced	55	407	2 007
Kilometers Run	10	0	1 045

OIL PRICES (Average)	2009 $/m3 ($/bbl)	2008 $/m3 ($/bbl)
Month of November	485.35 (77.13)	376.63 (59.85)
Month of December	462.00 (73.42)	243.52 (38.70)

OIL PRODUCTION (M3)	2009	2008
Month of June	125 853.9	112 832.5
Cumulative Thru June 30	1 085 704.9	1 018 257.0

WEEKLY WELL ACTIVITY REPORT

18 January 2010

Lic. No.: 6457

Tundra Sinclair HZNTL 2-5-8-28 (WPM)
UWI: 100.02-05-008-28W1.00

Please note revised field/pool code

Field/Pool Code: 16 **62B**

Lic. No.: 7061

Sinclair Unit No. 1 HZNTL WIW 1-22-8-29 (WPM)
UWI: 102.01-22-008-29W1.00

Status: Completing (COMP)
Completing: 16-Jan-2010

Lic. No.: 7107

Tundra Sinclair HZNTL 2-5-8-28 (WPM)
UWI: 100.02-05-008-28W1.00

Rig Released: 12-Jan-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 12-Jan-2010

Lic. No.: 7115

EOG Waskada HZNTL 16-3-1-24 (WPM)
UWI: 100.16-03-001-24W1.00

Finished Drilling: 14-Jan-2010
Total Depth: 1683.00 m
Intermediate Casing: 139.70 mm @ 1683.00 m with 52.0 t
Rig Released: 16-Jan-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 16-Jan-2010

Lic. No.: 7116

EOG Waskada HZNTL A16-3-1-24 (WPM)
UWI: 102.16-03-001-24W1.00

Revision to Report of: 23-Nov-2009
Contractor: **Horizon Drilling Incorporated – Rig #701**

Spud Date: 16-Jan-2010
K.B. Elevation: 524.51 m
Surface Casing: 219.10 mm @ 202.00 m with 14.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 18-Jan-2010

Lic. No.: 7135

Tundra Daly Prov. HZNTL 12-6-10-27 (WPM)
UWI: 102.12-06-010-27W1.00

Status: Completing (COMP)
Completing: 12-Jan-2010

Lic. No.: 7141

Tundra Daly HZNTL 4-31-10-28 (WPM)
UWI: 102.04-31-010-28W1.00

Status: Completing (COMP)
Completing: 12-Jan-2010

Lic. No.: 7146

Tundra Daly Prov. HZNTL 1-18-9-27 (WPM)
UWI: 100.01-18-009-27W1.02

Revision to Report of: 23-Nov-2009
Kick-Off Point: **927** m

Finished Drilling: 12-Jan-2010
Total Depth: 2336.00 m
Rig Released: 13-Jan-2010
Status: Completing (COMP)
Completing: 16-Jan-2010

Lic. No.: 7152

Penn West Waskada HZNTL 4-13-2-26 (WPM)
UWI: 102.04-13-002-26W1.00

Status: Completing (COMP)
Completing: 15-Jan-2010

Lic. No.: 7154

ARC Waskada HZNTL A12-15-1-24 (WPM)
UWI: 103.12-15-001-24W1.00

Finished Drilling: 14-Jan-2010
Total Depth: 1606.00 m
Intermediate Casing: 114.30 mm @ 1605.00 m with 18.8 t
Rig Released: 14-Jan-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Jan-2010

Lic. No.: 7162

EOG Waskada HZNTL 15-17-1-25 (WPM)
UWI: 102.15-17-001-25W1.00

Status: Completing (COMP)
Completing: 15-Jan-2010

Lic. No.: 7163

Waskada Unit No. 19 HZNTL 1-27-1-25 (WPM)
UWI: 102.01-27-001-25W1.00

Spud Date: 12-Jan-2010
K.B. Elevation: 476.15 m
Surface Casing: 219.10 mm @ 207.00 m with 12.0 t
Finished Drilling: 15-Jan-2010
Total Depth: 1707.00 m
Intermediate Casing: 139.70 mm @ 1705.00 m with 53.0 t
Rig Released: 17-Jan-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 17-Jan-2010

Lic. No.: 7165

Waskada Unit No. 19 HZNTL 4-34-1-25 (WPM)
UWI: 102.04-34-001-25W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 18-Jan-2010

Lic. No.: 7173

Tundra Daly HZNTL 8-20-10-27 (WPM)
UWI: 100.08-20-010-27W1.00

Rig Released: 11-Jan-2010
Status: Completing (COMP)
Completing: 13-Jan-2010

Lic. No.: 7177

Tundra Sinclair HZNTL 3-3-8-28 (WPM)
UWI: 100.03-03-008-28W1.00

Spud Date: 12-Jan-2010
K.B. Elevation: 500.05 m
Surface Casing: 244.50 mm @ 139.00 m with 14.0 t
Finished Drilling: 17-Jan-2010
Total Depth: 2450.00 m
Intermediate Casing: 177.8 mm @ 1049.00 m with 15.0 t
Rig Released: 17-Jan-2010
Status: Setting Liner (SETTING LINER)
Setting Liner: 18-Jan-2010

Lic. No.: 7178

Tundra Daly HZNTL 4-19-10-28 (WPM)
UWI: 100.04-19-010-28W1.00

Spud Date: 11-Jan-2010
K.B. Elevation: 519.91 m
Surface Casing: 244.50 mm @ 139.50 m with 12.0 t
Finished Drilling: 16-Jan-2010
Total Depth: 2300.00 m
Intermediate Casing: 177.8 mm @ 937.5 m with 12.2 t
Rig Released: 17-Jan-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 17-Jan-2010

Lic. No.: 7179

Waskada LAm Unit No. 1 HZNTL 13-24-1-26 (WPM)
UWI: 104.13-24-001-26W1.00

Finished Drilling: 14-Jan-2010
Total Depth: 1850.00 m
Intermediate Casing: 139.7 mm @ 1849 m with 61.8 t
Rig Released: 16-Jan-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 16-Jan-2010

Lic. No.: 7180

Waskada LAm Unit No. 1 HZNTL A13-24-1-26 (WPM)
UWI: 103.13-24-001-26W1.00

Spud Date: 16-Jan-2010
K.B. Elevation: 472.21 m
Surface Casing: 219.10 mm @ 261.00 m with 16.3 t
Status: Drilling Ahead (DR)
Drilling Ahead: 18-Jan-2010

Lic. No.: 7181

Tundra Virden Prov. HZNTL 1-11-10-27 (WPM)
UWI: 100.01-11-010-27W1.00

Spud Date: 12-Jan-2010
K.B. Elevation: 478.55 m
Surface Casing: 244.50 mm @ 141.00 m with 12.5 t
Finished Drilling: 17-Jan-2010
Total Depth: 2160.00 m
Intermediate Casing: Run
Status: Setting Liner (SETTING LINER)
Setting Liner: 18-Jan-2010

Lic. No.: 7182

Fairborne Sinclair HZNTL 16-15-7-29 (WPM)
UWI: 100.16-15-007-29W1.00

Spud Date: 12-Jan-2010
K.B. Elevation: 520.11 m
Surface Casing: 244.50 mm @ 145.00 m with 14.0 t
Intermediate Casing: 177.80 mm @ 1256.00 m with 22.3 t
Status: Drilling Ahead (DR)
Drilling Ahead: 18-Jan-2010

Lic. No.: 7184

Molopo Pierson HZNTL 8-27-1-28 (WPM)
UWI: 100.05-27-001-28W1.00 – Stratigraphic Testhole

Finished Drilling: 15-Jan-2010
Total Depth: 1035.00 m
Status: Abandoned Stratigraphic Test Hole (ABD STH)
Abd Stratigraphic Test Hole: 15-Jan-2010

UWI: 100.08-27-001-28W1.02

Kick-Off Date: 15-Jan-2010
Kick-Off Point: 770 m
Status: Drilling Ahead (DR)
Drilling Ahead: 18-Jan-2010

Lic. No.: 7185

Tundra Sinclair HZNTL 16-13-8-28 (WPM)
UWI: 100.16-13-008-28W1.00

Spud Date: 14-Jan-2010
K.B. Elevation: 481.82 m
Surface Casing: 244.50 mm @ 139.00 m with 12.6 t
Intermediate Casing: 177.80 mm @ 1000.50 m with 12.6 t
Status: Drilling Ahead (DR)
Drilling Ahead: 18-Jan-2010

Lic. No.: 7187

Molopo Pierson 4-35-1-28 (WPM)
UWI: 100.04-35-001-28W1.00

Revision to Report of: 11-Jan-2010
Contractor: **Tempco Drilling Company Inc. Rig. #3**

Spud Date: 13-Jan-2010
K.B. Elevation: 463.94 m
Surface Casing: 177.80 mm @ 154.00 m with 5.8 t
Finished Drilling: 17-Jan-2010
Total Depth: 1024.00 m
Production Casing: 114.3 mm @ 1023.40 m with 10.0 t
Rig Released: 17-Jan-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 17-Jan-2010

Lic. No.: 7188

ARC Waskada Prov. HZNTL 3-11-1-24 (WPM)
UWI: 100.03-11-001-24W1.00

Spud Date: 15-Jan-2010
K.B. Elevation: 524.90 m
Surface Casing: 219.10 mm @ 255.00 m with 17.4 t
Status: Drilling Ahead (DR)
Drilling Ahead: 18-Jan-2010

Lic. No.: 7189

ARC Waskada Prov. HZNTL 8-11-1-24 (WPM)
UWI: 100.08-11-001-24W1.00

Licence Issued: 12-Jan-2010
Licensee: ARC Resources Ltd.
Mineral Rights: Crown
Contractor: Red Dog Drilling Inc. - Rig# 1
Surf. Location: 5A-11-1-24 (WPM)
Co-ords: 555.00 m (N) of (S) boundary of Sec. 11
270.00 m (E) of (W) boundary of Sec. 11
Grd Elev: 523.87 m
Proj. TD: 2,065.00 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7190

Molopo Pierson HZNTL 9-27-1-28 (WPM)
UWI: 102.09-27-001-28W1.00

Licence Issued: 14-Jan-2010
Licensee: Molopo Energy Canada Ltd.
Mineral Rights: Freehold
Contractor: Totem Drilling Ltd. – Rig. # 3
Surf. Location: 12C-27-1-28 (WPM)
Co-ords: 566.86 m (S) of (N) boundary of Sec. 27
69.65 m (E) of (W) boundary of Sec. 27
Grd Elev: 459.45 m
Proj. TD: 2,303.00 m (Triassic)
Field: Pierson
Classification: DEVELOPMENT (Well)
Spud Date: 16-Jan-2010
K.B. Elevation: 464.55 m
Surface Casing: 244.50 mm @ 304.00 m with 25.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 18-Jan-2010

Lic. No.: 7191

Tundra Daly HZNTL 9-20-10-28 (WPM)
UWI: 100.09-20-010-28W1.00

Licence Issued: 14-Jan-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Portional
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surf. Location: 9A-19-10-28 (WPM)
Co-ords: 700.27 m (S) of (N) boundary of Sec. 19
60.00 m (W) of (E) boundary of Sec. 19
Grd Elev: 516.39 m
Proj. KOP: m
Proj. TD: 2,344.60 m (Mississippian)
Field: Daly
Classification: DEVELOPMENT (Well)
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 18-Jan-2010

Lic. No.: 7192

Fairborne Sinclair HZNTL 3-19-7-29 (WPM)
UWI: 100.03-19-007-29W1.00

Licence Issued: 18-Jan-2010
Licensee: Fairborne Energy Ltd.
Mineral Rights: Freehold
Contractor: Totem Drilling Ltd. - Rig# 3
Surf. Location: 3A-19-7-29 (WPM)
Co-ords: 65.00 m (N) of (S) boundary of Sec. 30
645.00 m (E) of (W) boundary of Sec. 30
Grd Elev: 538.28 m
Proj. TD: 2,581.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7193

Fairborne Sinclair Prov. HZNTL 14-30-7-29 (WPM)
UWI: 100.14-30-007-29W1.00

Licence Issued: 18-Jan-2010
Licensee: Fairborne Energy Ltd.
Mineral Rights: Crown
Contractor: Totem Drilling Ltd. - Rig# 2
Surf. Location: 3A-30-7-29 (WPM)
Co-ords: 65.00 m (N) of (S) boundary of Sec. 30
632.98 m (E) of (W) boundary of Sec. 30
Grd Elev: 58.87 m
Proj. TD: 2,428.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7194

ARC Waskada HZNTL 11-14-1-24 (WPM)
UWI: 102.11-14-001-24W1.00

Licence Issued: 18-Jan-2010
Licensee: ARC Resources Ltd.
Mineral Rights: Freehold
Contractor: Red Dog Drilling Inc. - Rig# 1
Surf. Location: 9A-15-1-24 (WPM)
Co-ords: 744.31 m (S) of (N) boundary of Sec. 15
120.00 m (W) of (E) boundary of Sec. 15
Grd Elev: 517.82 m
Proj. TD: 1,660.00 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7195

Tundra Sinclair HZNTL 7-5-8-28 (WPM)
UWI: 102.07-05-008-28W1.00

Licence Issued: 18-Jan-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 5
Surf. Location: 6A-4-8-28 (WPM)
Co-ords: 577.73 m (N) of (S) boundary of Sec. 4
713.08 m (E) of (W) boundary of Sec. 4
Grd Elev: 496.79 m
Proj. TD: 2,035.50 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)